

Atlantic Division

ROICC LAJES FIELD, AZORES

ROICC Report

FEBRUARY 2003

Project Summary:

Contract Number: **N62470-01-C-1093**

Title and description: **MEDICAL LOGISTICS AND WRM WAREHOUSE (A/F Project # MQNA 01-8002).**

The work includes the construction of a cast-in-place concrete building including foundations, footings and walls. Roof construction is composed of metal roof panels on rigid insulation over metal deck on steel trusses. The building contains slab on grade, gypsum board partitions, finishes, heating, ventilating, and air conditioning systems. Site work includes paving, grading, excavation and incidental related work.

Award date: 9/27/02

% Complete: Planned – 30.0% Actual – 10.0%

Award amount (including options): \$1,300,000.00

Current price (including change orders and options): \$1,300,000.00

Projected total cost at completion (including all pending and potential modifications): \$1,300,000.00

Original Contract Completion Date (CCD): 12/11/03

Current CCD: 12/11/03

Potential CCD: 12/11/03

Actual Beneficial Occupancy Date: N/A

Change Order Rate (all) (\$ value of all change orders / award price; expressed as %): 0%

AROICC: Mr. Victor Hugo Borges

A/E of record: Transsystems, Corp.

Prime Contractor: Meneses & McFadden

Design Assessment: (An assessment of design quality, on a scale of 1 (low) to 10 (high)) - 7

Contractor Performance: (An assessment of construction quality, on a scale of 1 (low) to 10 (high)) - 7

Contractor Performance: (An assessment of construction timeliness, on a scale of 1 (low) to 10 (high)) - 4

Remarks: A synopsis of significant project events and milestones follows:

PERFORMANCE INDICATORS

Construction Photos



Compaction of foundation for the warehouse

View of site looking north.



REMARKS:

JANUARY 2003:

- Lay-down area, office, and storage area set up and in place.
- Clearing and grubbing of footprint for foundation.
- Identification and location of underground utilities.
- Contractor notified ROICC office that the originally designed placement of building was on top of existing communication line. ROICC contacted A/E to approve building to be shifted 5 feet to the northeast. A/E approved.
- Started foundation excavation and compaction.
- Start of submission of construction submittals.

FEBRUARY 2003:

- Submittals are getting regularly submitted, according to the progress of the construction.
- Start of excavation for re-routing of sewer line.
- Foundation and compaction still ongoing.
- Coordination with existing utilities for future connection.